

2016 BOND PROJECT TRACKING (Sorted by Bond Sale Date)

Project No.	CHS	NTH	9th Grade Center	CMSN	CMSE	New CMSW	Austin	CWC	DC	LAKE	LEE	MKB	PINK	TC	VR	WILSON	V. Place	SC	BROCK	ADM	District	N.Lake	Total	Architectural & Contingency	Grand Total	Actual Cost	Estimated Completion	Balance	Notes			
1						39,978,000																		39,978,000	3,997,800	\$43,975,800	\$2,520,526	8/1/2018	\$41,455,274	Grading package GMP (\$2,520,526) In design Process. Will go out to bid in January, 2017		
4			17,500,000																					17,500,000	3,500,000	\$21,000,000		8/1/2018	\$21,000,000	In design process. Will go out to bid in February or March, 2017.		
22	1,000,000																							1,000,000	200,000	\$1,200,000		TBD	\$1,200,000	In design process.		
11																						1,000,000		1,000,000				\$1,000,000	\$1,000,000	Required by SB 507 - Requires full coverage and 75 days of archived data. Will be purchased as required.		
12	10,000	10,000	10,000	10,000	10,000		10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000	10,000							160,000		\$160,000	\$86,880	10/1/2016	\$73,120	Project Complete		
13																						150,000		150,000				\$150,000	\$150,000	Average 2 additional per campus. Pricing pending.		
14																						30,000		30,000				\$30,000	\$30,000	Assumes 150 @ \$200 EA		
15	250,000	15,000	25,000	108,500	25,000		15,000	60,000	70,000	60,000	50,000	50,000	30,000	50,000	60,000	70,000								938,500	187,700	\$1,126,200	\$30,285	5/1/2017	\$1,095,915	Completing CMSE & Austin first to ensure Board likes solution.		
16																						25,000		25,000				\$25,000	\$25,000	100 @ \$250 EA		
18							40,000		40,000															80,000	16,000	\$96,000		3/31/2017	\$96,000	Pricing Pending		
21																						140,000		140,000	28,000			\$168,000	\$168,000	700 SF @200.00		
25	120,000																					120,000		240,000				\$240,000	\$87,281	3/31/2017	\$152,719	CHS Main elevator awarded and in process.
28				480,000			240,000	240,000	240,000	240,000	240,000	240,000	240,000	240,000	240,000	240,000								2,460,000	492,000	\$2,952,000		TBD	\$2,952,000	Includes Elementary and CMSN. CMSE, 9th Grade, and CHS are in renovation numbers. In Architectural Design Phase		
30			Moved to 2nd Sale		3,500,000		15,000	15,000	15,000	15,000	15,000	15,000	15,000	20,000	25,000	15,000								3,665,000	733,000	\$4,398,000	\$34,192	8/1/2017	\$4,363,808	Elem tracks awarded and in process. CMSE scheduled for summer of 2017. Confirming timeline.		
31		45,000		90,000				45,000	45,000				45,000	45,000	45,000		20,000	25,000	10,000					415,000	83,000	\$498,000	\$304,318	2/28/2017	\$193,682	Purchase Order Issued. In process		
38	115,000	45,000	85,000	85,000	85,000		45,000	45,000	45,000	45,000		45,000	45,000	45,000	45,000	45,000	5,000							825,000		\$825,000	\$243,750	5/1/2017	\$581,250	Elem PO issued. In process. CHS, VP and MS still to be bid and awarded.		
39													25,000											25,000		\$25,000	\$23,441	3/31/2017	\$1,559	Awarded and in process		
40							125,000	125,000				125,000		125,000		125,000								625,000		\$625,000		TBD	\$625,000	Main Entry Ways		
45		30,000		40,000			30,000	30,000	30,000	30,000		30,000	30,000	30,000	30,000	30,000	10,000							350,000		\$350,000	\$39,830	8/1/2017	\$310,170	Exterior fence at CWC, TC, DC in process. Interiors will be ongoing through summer 2017.		
20																						12,580,000		12,580,000				\$12,580,000	\$12,580,000	See Spreadsheet for detailed project list		
Total 1st Bond Sale	1,495,000	145,000	17,620,000	813,500	3,620,000	39,978,000	520,000	570,000	455,000	440,000	75,000	515,000	175,000	590,000	455,000	535,000	45,000	25,000	70,000	0	1,465,000	0	69,606,500	9,237,500	\$91,424,000							

